

Work order

Work order ID	Description	Work order type	Service level	Start date and time	End date and time	Worker
FZSA-WO-000005690	SAG-BUSG2-CLIT on PREDRYER- MECHANICAL	Preventive	3 (Low)	7/27/2026 08:00:00 am		10025178 - Michael Idowu Inawole

Lines for FZSA-WO-000005690 - SAG-BUSG2-CLIT on PREDRYER-MECHANICAL

Line number	Asset ID	Asset type	Location	Maintenance job type	Maintenance job type variant	Trade	Maintenance downtime activities	Scheduled start
1	BUSG2-048	SG_Shaking Predryer	SG2 Production Area: SG2 Production Area	CLIT	MONTHLY	Fitter	No	

Asset attributes

Type	Description	Unit	Value
BUSG2-048	BUSG2-Shaking Pre dryer -SG4 - PRE-DRYER		

Notes

Description	Employee	Internal
CLIT		

Faults

Fault date	Fault symptom	Fault area	Fault type	Fault cause	Fault remedy

Schedule

Schedule type	Scheduled start	Scheduled end	Hours	Worker	Resource
---------------	-----------------	---------------	-------	--------	----------

Forecast
Hours

Date	Category	Worker	Hours	Line property

Items					
Date	Item number	Product name	Quantity	Unit	Product dimension

Expense				
Date	Category	Worker	Quantity	Line property

Maintenance checklist				
Line	Checked	Date checked	Worker	Value
1.00: SAFETY				
2.00: Tier seals: Tension of conveying sieves				
Check the tension of the conveying sieves on the tension cross-members of all 3tiers (inlet and outlet side) and check the fastening at the outlet and retighten it if necessary.				
3.00: Drives				
Check v-belt for tension and wear. Check the multiple plate clutches in the inlet element and the discharge element for breakages.				
4.00: "Heating system, internal and external"				
Check the air heater and attachment parts for leakproofness. Repair any leaks immediately, replace bleeding valves or seals. Check the wire cloth of the metal hoses for corrosion.				
5.00: Internal conveying sieve tiers				
Check for smooth running. Check the fastening devices of the connecting rods and laminated springs. Check sieve tension. The wire cloth must be taut. Check the adhesive areas of the wire cloth. The wire cloth must be firmly connected to the sieve frame at all points (no detachment from the sieve frame). Check conveying sieves for permeability to air. Clean clogged conveying sieves				

Work order report

Honeywell Flour Mills FZE - Shagamu Company

Maintenance checklist

6.00: Sealing strips at the guides (internal) _____

"Check for leakproofness.
Sealing strips must overlap over their entire length."

7.00: Tier seals, seal at inlet sieve, seal at outlet _____

Tier seals, seal at inlet sieve, seal at outlet

8.00: External exhaust air fan _____

Check function. Check for cleanliness and clean if dusty.

9.00: Tensioning Shaft _____

Check Belt Tension and tighten if necessary.
Check the pretension of the spring.
`Check the position of the tensioning shaft. Shorten the transport chain if necessary.

Work order

Work order ID	Description	Work order type	Service level	Start date and time	End date and time	Worker
FZSA-WO-000005705	SAG-BUSG2-CLIT on FGSILO-ELECTRICAL	Preventive	3 (Low)	8/9/2026 01:00:00 am		-

Lines for FZSA-WO-000005705 - SAG-BUSG2-CLIT on FGSILO-ELECTRICAL

Line number	Asset ID	Asset type	Location	Maintenance job type	Maintenance job type variant	Trade	Maintenance downtime activities	Scheduled start
1	FGSILO-061	FGS_Bucket Elevator	SG Production Storage Area: SG Production Storage Area	CLIT	MONTHLY	Elect Technician	No	

Asset attributes

Type	Description	Unit	Value
FGSILO-061	FGSILO-Bucket Elevator-Bucket Elevator 5 (EL5)		

Notes

Description	Employee	Internal
CLIT		

Faults

Fault date	Fault symptom	Fault area	Fault type	Fault cause	Fault remedy

Schedule

Schedule type	Scheduled start	Scheduled end	Hours	Worker	Resource
---------------	-----------------	---------------	-------	--------	----------

Forecast Hours

Date	Category	Worker	Hours	Line property

Items

Date	Item number	Product name	Quantity	Unit	Product dimension
------	-------------	--------------	----------	------	-------------------

Work order report

Honeywell Flour Mills FZE - Shagamu Company

Items

Expense

Date	Category	Worker	Quantity	Line property